



CR 200 S RECONSTRUCTION
WEEKLY REPORT

FOR WEEK ENDING: March, 29, 2013

REPORT NO.: 2

PROJECT NUMBER: R-29419
 Letting: 2.6.13 / Notice-to-Proceed: 3.6.13
 Pre-Constr. Conf.: 3.11.13

DAY & DATE	WORK IN PROGRESS
Sat. 3-23	No work activity.
Sun. 3-24	No work activity.
Mon. 3-25	Vectren crew on-site continuing work on service connections. No other on-site activity.
Tues. 3-26	Vectren crew on-site continuing work on service connections. No other on-site activity.
Wed. 3-27	Omara mobilizing equipment and Vectren continuing work on services. No other on-site activity. Conducted Progress Mtg. # 1.
Thurs. 3-28	Omara continuing mobilization. Subcontractor Steven J Christian on-site completing construction engineering / staking. Vectren continuing work on installation of new services.
Fri. 3-29	Omara on-site clearing Right-of-Way and stockpiling material for Stage I work (storm piping / structures to new outflow area).

Bill Coleman, United Consulting
 PROJECT REPRESENTATIVE

