

## CR 200 S RECONSTRUCTION WEEKLY REPORT

FOR WEEK ENDING:	March. 22, 2013	REPORT NO.:	1	PROJECT NUMBER: R-29419
				Letting: 2.6.13 / Notice-to-Proceed: 3.6.13
				Pre-Constr. Conf.: 3.11.13

DAY & DATE **WORK IN PROGRESS** Sat. No work activity. 3-16 Sun. No work activity. 3-17 Mon. No work activity 3-18 Tues. ITS on-site laying-out signs and Vectren crews working on service connections 3-19 Vectren continuing work on services. No other onsite activity. Wed. The field office location for the project will be 548 Jonesville Rd., Garden City 3-20 Thurs. Steven J Christian on-site staking right-of-way. 3-21 Considered the first day-of-work. ITS crew on-site installing construction signs for Stage I (storm piping / structures to new outflow area) and Fri. SJC on-site continuing engineering/staking. Jobsite information board completed. 3-22

Bill Coleman, United Consulting
PROJECT REPRESENTATIVE