

CR 200 S RECONSTRUCTION WEEKLY REPORT

| FOR WEEK ENDING: | May 24, 2013 | REPORT NO.: | 10 | PROJECT NUMBER: R-29419 |
|------------------|--------------|-------------|----|---|
| | | | | Letting: 2.6.13 / Notice-to-Proceed: 3.6.13 |
| | | | | Pre-Constr. Conf.: 3.11.13 |

| DAY & DATE | WORK IN PROGRESS |
|---------------|---|
| Sat. 5-18 | The RR crossing Contractor (All Track, Inc.) began removal / replacement of track at crossing during pre-scheduled L&I track shutdown. |
| Sun. 5-19 | The RR crossing Contractor completed removal and replacement of track at crossing area and the track was re-opened per L&I requirements |
| Mon. 5-20 | The CR 200S Contractor placed new concrete curb / gutter on the entire south side of the street and approx. 500 ft. on the north side. The RR crossing Contractor continued work associated with the new crossing. |
| Tues. 5-21 | The CR 200S Contractor completed the majority of the Stage II curb / gutter (w/ the exception of the RR crossing area and one leave-out driveway) and began preparation of sub-grade for new drive approaches. The RR crossing Contractor continued work associated with the new crossing. |
| Wed. 5-22 | The CR 200S Contractor began placing new concrete drive approaches on the south side of CR 200 and began rough grading for new sidewalk on the north side. The RR crossing Contractor continued work associated with the new crossing track / signaling. |
| Thurs. 5-23 | The CR 200S Contractor completed sub-grade preparation and placed both the east and west fairgrounds concrete drive approaches. They also continued grading and sub-grade preparation for the new sidewalk on the north side of CR 200. For the week, the CR 200S Contractor placed a total of approx. 2,300 lineal ft. (300 CY) of curb / gutter and six concrete drive approaches (approx. 46 CY). The RR crossing Contractor continued work associated with the new crossing track / signaling. |
| Fri. 5-24 | INDOT holiday weekend construction restrictions took effect at noon for the CR 200S Contractor consequently there was no on-site activity scheduled. The RR crossing Contractor completed installation of new crossing concrete panels. |

Bill Coleman, United Consulting
PROJECT REPRESENTATIVE