



CR 200 S RECONSTRUCTION
WEEKLY REPORT

FOR WEEK ENDING: June 7, 2013

REPORT NO.: 12

PROJECT NUMBER: R-29419

Letting: 2.6.13 / Notice-to-Proceed: 3.6.13

Pre-Constr. Conf.: 3.11.13

DAY & DATE	WORK IN PROGRESS
Sat. 6-1	No work activity
Sun. 6-2	No work activity
Mon. 6-3	The CR 200S Contractor placed 1,020 tons of Stage II HMA Intermediate and continued placing remaining sections of the Stage II curb/gutter and sidewalk.
Tues. 6-4	The CR 200S Contractor continued placing concrete sidewalk and approaches. They also placed temporary Stage II pavement markings and the Hoosier Co. continued work on detector housings. The Stage III section of project was closed to thru traffic at the end of the day. The RR crossing Contractor continued work associated with track repairs adjacent to the CR 200S crossing.
Wed. 6-5	The CR 200S Contractor continued placing remaining Stage II sidewalk sections . They also began stockpiling materials in preparation for installation of Stage III storm piping / structures and the Hoosier Co. continued placing loop detectors. The RR crossing Contractor continued work associated with track repairs adjacent to the new CR 200S crossing.
Thurs. 6-6	The CR 200S Contractor milled out the Stage III section of CR 200S / Spear St. intersection and began placing the Stage III storm piping / structures . The RR crossing Contractor continued work associated with track repairs adjacent to the new CR 200S crossing.
Fri. 6-7	The CR 200S Contractor continued placing storm / piping and structures . They also placed additional concrete sidewalk sections and placed formwork for curb/gutter at area on the east side of RR crossing. The RR crossing Contractor continued work associated with track repairs adjacent to the new CR 200S crossing.

Bill Coleman, United Consulting
PROJECT REPRESENTATIVE