



CR 200 S RECONSTRUCTION
WEEKLY REPORT

FOR WEEK ENDING: June 21, 2013

REPORT NO.: 14

PROJECT NUMBER: R-29419

Letting: 2.6.13 / Notice-to-Proceed: 3.6.13

Pre-Constr. Conf.: 3.11.13

| DAY & DATE | WORK IN PROGRESS |
|----------------|---|
| Sat. 6-15 | No work activity |
| Sun. 6-16 | No work activity |
| Mon. 6-17 | The CR 200S Contractor continued excavation and grading of the Stage III / IV area up to just east of the intersection at CR 150W. RR crossing work crews demobilizing and completing minor track welding with no impact to CR 200S crossing area. |
| Tues. 6-18 | The CR 200S Contractor continued preparation of sub-grade for the extended Stage III area. Busch Landscaping was on-site placing seed/mulch in completed Stage II areas. |
| Wed. 6-19 | The CR 200S Contractor continued fine grading and preparation of Stage III/IV sub-grade. |
| Thurs. 6-20 | The CR 200S Contractor completed fine grading and compaction of the extended Stage III area sub-grade (including the Spear St. intersection). FHWA project inspection / audit conducted. |
| Fri. 6-21 | The CR 200S Contractor placed 705 tons of HMA base course for the extended Stage III area. |

Bill Coleman, United Consulting
PROJECT REPRESENTATIVE