



**CR 200 S RECONSTRUCTION**  
**WEEKLY REPORT**

FOR WEEK ENDING: June 28, 2013

REPORT NO.: 15

PROJECT NUMBER: **R-29419**

Letting: 2.6.13 / Notice-to-Proceed: 3.6.13

Pre-Constr. Conf.: 3.11.13

DAY & DATE	WORK IN PROGRESS
Sat. 6-22	The Contractor <b>placed curb/gutter concrete</b> for the extended Stage III area.
Sun. 6-23	No work activity
Mon. 6-24	The Contractor <b>placed HMA base</b> course for the extended Stage III area (up to just east of CR 150W / including the Spear St. intersection).
Tues. 6-25	The Contractor <b>placed HMA intermediate</b> course for the extended Stage III area (up to just east of CR 150W including the Spear St. intersection). The Contractor also continued fine grading and preparation of Stage III sidewalk areas.
Wed. 6-26	The Contractor <b>continued fine grading</b> and preparation of Stage II and III seed / sod placement. They also <b>placed the remaining Stage II sidewalk</b> sections.
Thurs. 6-27	The Contractor continued <b>preparation of Stage III/IV drive approaches</b> and they also <b>completed Stage II/III fine grading for seed &amp; sod placement</b> . The Contractor also patched / repaired damaged sections of the fairgrounds frontage road.
Fri. 6-28	The Contractor continued <b>placing Stage III/IV drive approaches</b> and subcontractor (Busch Landscaping) was on-site <b>placing seed/mulch and sod in the completed Stage II/III areas</b> . <b>NOTE:</b> Changeable message boards placed on CR 200S and CR 150W in preparation for <b>closing of the CR 150W intersection on Monday 7.1.13</b> .

**Bill Coleman, United Consulting**

PROJECT REPRESENTATIVE