



CR 200 S RECONSTRUCTION
WEEKLY REPORT

FOR WEEK ENDING: July 26, 2013

REPORT NO.: 19

PROJECT NUMBER: R-29419

Letting: 2.6.13 / Notice-to-Proceed: 3.6.13

Pre-Constr. Conf.: 3.11.13

DAY & DATE	WORK IN PROGRESS
Sat. 7-20	The Contractor
Sun. 7-21	No work activity
Mon. 7-22	The Contractor placed 25.00mm HMA Base in Stage IV area. They also continued placing stone along CR 150W and soil behind the curb in Stage IV area.
Tues. 7-23	The Contractor placed 19.00 mm HMA Intermediate in the Stage IV area as well as HMA Intermediate for drive approaches. They also continued prepping the remaining concrete drive approaches and placing soils / fine grading.
Wed. 7-24	The Contractor continued placing soil behind the curb and fine grading / prepping for seed and/or sod.
Thurs. 7-25	The Contractor placed remaining concrete drive approaches and curb/gutter sections in the Stage IV area. They also prepped remaining sidewalk sections and continued fine grading and re-set MH castings to elevation in preparation for placement of concrete collars.
Fri. 7-26	The Contractor placed the remaining sidewalk sections on the north side of CR 200S in the Stage IV area. They also completed pouring-in the MH castings and continued fine grading all remaining Stage IV areas in preparation for seed and/or sod placement.

Bill Coleman, United Consulting
PROJECT REPRESENTATIVE