



CR 200 S RECONSTRUCTION
WEEKLY REPORT

FOR WEEK ENDING: Aug. 2, 2013

REPORT NO.: 20 (Final Report)

PROJECT NUMBER: **R-29419**
Letting: 2.6.13 / Notice-to-Proceed: 3.6.13
Pre-Constr. Conf.: 3.11.13

DAY & DATE	WORK IN PROGRESS
Sat. 7-27	The Contractor completed saw-cutting sidewalk sections placed on 7.26.13.
Sun. 7-28	No work activity
Mon. 7-29	The Contractor completed fine grading work and the landscaping subcontractor placed the remaining seed/mulch and sod . The Contractor also placed the remaining curb ramp section (for tie-in to walk by others) on the south side of the crossing at CR 150W.
Tues. 7-30	The Contractor placed 9.5 mm HMA surface on outside mainline lanes for the entire project.
Wed. 7-31	The Contractor completed placement of 9.5mm HMA surface over all mainline lanes as well as approaches for the entire project. Conducted Progress Meeting No. 10 (final meeting) and scheduled pre-final walk-through for 8.14.13 at 10:00 a.
Thurs. 8-1	The Contractor placed all striping and remaining regulatory/informational/warning signs . They also began video inspection of the new storm system.
Fri. 8-2	The Contractor completed storm system video inspection and removed all barricades and detour signage from the site. CR 200S / CR 150W open without restrictions NOTE: The Contractor was also on-site on Saturday 8.3.13 cleaning inlet structures, mowing, and performing misc. clean-up/de-mob. activities .

Bill Coleman, United Consulting
PROJECT REPRESENTATIVE