



CR 200 S RECONSTRUCTION
WEEKLY REPORT

FOR WEEK ENDING: April 4, 2013

REPORT NO.: 3

PROJECT NUMBER: R-29419

Letting: 2.6.13 / Notice-to-Proceed: 3.6.13

Pre-Constr. Conf.: 3.11.13

DAY & DATE	WORK IN PROGRESS
Sat. 3-30	No work activity.
Sun. 3-31	No work activity.
Mon. 4-1	Omara continuing to mobilize / stage materials to begin Stage I work. NOTE: Contractor working 10 hr. days. Busch Landscaping was on-site placing temporary erosion control . Vectren was on-site continuing installation of services.
Tues. 4-2	Omara began the installation of outflow area storm piping / structures at Opossum Cr. Vectren on-site continuing installation of services.
Wed. 4-3	Omara continuing the installation of storm piping and structures for Stage I .
Thurs. 4-4	Omara continuing the installation of Stage I storm piping and structures . To date they have installed 597' of 38" x 24" elliptical concrete storm piping and two manhole structures. NOTE: All Track Inc., INDOT and L&I met on-site to coordinate upcoming RR crossing work scheduled for 5.13 through 5.24.
Fri. 4-5	No site activity by Omara.

Bill Coleman, United Consulting
PROJECT REPRESENTATIVE

