



**CR 200 S RECONSTRUCTION**  
**WEEKLY REPORT**

FOR WEEK ENDING: April 12, 2013

REPORT NO.: 4

**PROJECT NUMBER: R-29419**

Letting: 2.6.13 / Notice-to-Proceed: 3.6.13

Pre-Constr. Conf.: 3.11.13

DAY & DATE	WORK IN PROGRESS
Sat. 4-6	No work activity.
Sun. 4-7	No work activity.
Mon. 4-8	Omara continued the installation of outflow area <b>storm piping / structures.</b>
Tues. 4-9	Omara continued the installation of outflow area <b>storm piping / structures</b>
Wed. 4-10	Omara continuing the installation of <b>storm piping and structures for Stage I.</b> Conducted Progress Mtg. No. 2
Thurs. 4-11	No site activity by Omara – <b>RAINED OUT.</b>
Fri. 4-12	Omara crew on-site completing Stage I and <b>mobilizing / staging materials for Stage II</b> work. For the week, the crew installed a total of 605' of 38" x 24" elliptical concrete pipe, 163' of 36" plastic pipe, and the two remaining Stage I manhole structures.

**Bill Coleman, United Consulting**  
PROJECT REPRESENTATIVE