



CR 200 S RECONSTRUCTION
WEEKLY REPORT

FOR WEEK ENDING: April 26, 2013

REPORT NO.: 6

PROJECT NUMBER: R-29419
Letting: 2.6.13 / Notice-to-Proceed: 3.6.13
Pre-Constr. Conf.: 3.11.13

DAY & DATE	WORK IN PROGRESS
Sat. 4-20	No work activity.
Sun. 4-21	No work activity.
Mon. 4-22	The Contractor continued installation of Stage II mainline storm piping and structures . The Traffic signal subcontractor continued installation of new span cables.
Tues. 4-23	The Contractor continued work on Stage II mainline storm piping and structures . They also added a second crew and began installation of curb inlet structures and piping . Work also continued on traffic signal span cables.
Wed. 4-24	No site activity (rained out). Conducted Progress Meeting No. 3.
Thurs. 4-25	The Contractor continued installation of the Stage II storm piping and structures (both mainline and laterals) and the traffic signal subcontractor continued installation of new conduit associated with the signal work. Vectren / Miller Pipeline on-site to begin boring new gas main under RR tracks.
Fri. 4-26	The Contractor continued installation of Stage II storm piping and structures . For the week, crews installed approx. 771' of 30" HDPE pipe, 218' of 24" HDPE pipe, 321' of 12" concrete storm piping laterals, five manhole structures and seven storm inlet structures. Vectren / Miller Pipeline continued new gas main boring operations.

Bill Coleman, United Consulting
PROJECT REPRESENTATIVE

