



CR 200 S RECONSTRUCTION
WEEKLY REPORT

FOR WEEK ENDING: May 3, 2013

REPORT NO.: 7

PROJECT NUMBER: R-29419

Letting: 2.6.13 / Notice-to-Proceed: 3.6.13

Pre-Constr. Conf.: 3.11.13

DAY & DATE	WORK IN PROGRESS
Sat. 4-27	The Contractor continued installation of storm piping laterals and inlet structures.
Sun. 4-28	No work activity.
Mon. 4-29	The Contractor completed the installation of the final MH structure for the Stage II mainline storm piping and continued the installation of the Stage II storm piping and inlet structures. Vectren / Miller Pipeline continuing the installation of new gas main under RR tracks.
Tues. 4-30	The Contractor continued work on Stage II storm piping and inlet structures.
Wed. 5-1	The Contractor continued work on Stage II storm piping and inlet structures. AT&T contractor on site boring new line under CR 200S
Thurs. 5-2	The Contractor continued installation of the Stage II storm piping and inlet structures.
Fri. 5-3	The Contractor completed installation of all Stage II storm piping and structures. For the week, crews installed approx. 1057' of 12" concrete storm piping laterals, one manhole structure and twenty-two storm inlet structures.

Bill Coleman, United Consulting
PROJECT REPRESENTATIVE