



**CR 200 S RECONSTRUCTION**  
**WEEKLY REPORT**

FOR WEEK ENDING: May 10, 2013

REPORT NO.: 8

PROJECT NUMBER: **R-29419**

Letting: 2.6.13 / Notice-to-Proceed: 3.6.13

Pre-Constr. Conf.: 3.11.13

DAY & DATE	WORK IN PROGRESS
Sat. 5-4	No work activity.
Sun. 5-5	No work activity.
Mon. 5-6	No work activity – Rained out.
Tues. 5-7	The Contractor began the <b>Stage II roadway excavation and grading</b> in preparation for placement of geo-grid and compacted aggregate sub-grade.
Wed. 5-8	The Contractor continued the <b>Stage II excavation / grading and sub-grade preparation work</b> . Conducted Progress Meeting No. 4
Thurs. 5-9	The Contractor continued the <b>Stage II roadway excavation / grading and sub-grade preparation</b> .
Fri. 5-10	The Contractor continued the <b>Stage II roadway excavation / grading and sub-grade preparation</b> . For the week, crews <b>excavated approx. 4,500 cubic yards</b> of dirt and <b>placed approx. 1,600 tons of aggregate base</b> .

Bill Coleman, United Consulting  
PROJECT REPRESENTATIVE