



**CR 200 S RECONSTRUCTION**  
**WEEKLY REPORT**

FOR WEEK ENDING: May 17, 2013

REPORT NO.: 9

**PROJECT NUMBER: R-29419**

Letting: 2.6.13 / Notice-to-Proceed: 3.6.13

Pre-Constr. Conf.: 3.11.13

DAY & DATE	WORK IN PROGRESS
Sat. 5-11	No work activity.
Sun. 5-12	No work activity.
Mon. 5-13	The Contractor continued <b>preparation of Type IV sub-grade</b> (9" of #53 compacted aggregate over geo-grid). The Contractor also began lay-out and installation of string-line in preparation for placing curb/gutter
Tues. 5-14	The Contractor continued <b>placement of aggregate base and fine grading / compaction of Type IV sub-grade.</b>
Wed. 5-15	The Contractor continued <b>preparation / fine grading and compaction of Type IV sub-grade.</b>
Thurs. 5-16	The Contractor <b>completed fine grading and compaction of sub-grade</b> in preparation for base course of HMA pavement.
Fri. 5-17	The Contractor placed the Stage <b>II base course (330 # / SYD) of HMA pavement.</b> For the week, crews <b>placed approx. 4,025 tons of compacted aggregate base and 1,460 tons of HMA pavement.</b>

Bill Coleman, United Consulting  
PROJECT REPRESENTATIVE