



INDIANA AVE. RECONSTRUCTION
WEEKLY REPORT of CONSTRUCTION ACTIVITIES

FOR WEEK ENDING: March 13, 2015

REPORT NO.: 10

PROJECT: R-29424 Indiana Ave. Reconstruction

NOTICE TO PROCEED DATE: Oct. 31, 2014

DAY & DATE	WORK IN PROGRESS
Sat. / Sun. 3-7 / 3-8	No work activity.
Mon. 3-9	The Contractor continued installation of the large diameter storm piping through Clifty Park. They placed 110' of the 72" corrugated pipe.
Tues. 3-10	No on-site work activity due to inclement weather.
Wed. 3-11	No on-site work activity due to high water levels at Clifty Creek back-flowing into new storm piping.
Thurs. 3-12	The Contractor continued installation of storm piping and structures. They installed the final 10' of the 72" corrugated metal pipe and the seventh manhole structure (Str. 614). They also placed 70' of the 66" diameter piping.
Fri. 3-13	No on-site work activity due to inclement weather. To date the Contractor has installed approx. 1,730' of 72" storm piping, 70' of the 66" pipe and seven manhole structures..
Look Ahead for the week of 3-14 thru 3-20	The Contractor will continue with the installation of the Phase 1A storm piping and structures through the Clifty Park area. Crews will be crossing over the eastern drive to the parking area on the south side of Indiana Ave. Access will be maintained to this area via the west entrance drive. Travel on Indiana Ave. in the park area may be reduced to a single lane and/or temporarily restricted by construction activity. Indiana Ave. will be closed to thru traffic on 3.16.15.