



INDIANA AVE. RECONSTRUCTION
WEEKLY REPORT of CONSTRUCTION ACTIVITIES

FOR WEEK ENDING: March 20, 2015

REPORT NO.: 11

PROJECT: R-29424 Indiana Ave. Reconstruction

NOTICE TO PROCEED DATE: Oct. 31, 2014

DAY & DATE	WORK IN PROGRESS
Sat. / Sun. 3-7 / 3-8	No work activity.
Mon. 3-16	Phase I of Indiana Ave. closed to through traffic from Marr Rd. to Gladstone Ave. and all construction signage and barricades put in place. The Contractor continued installation of the large diameter storm piping through Clifty Park and they placed 154' of the 66" corrugated pipe.
Tues. 3-17	The Contractor began milling the existing street from Marr Rd. to Gladstone Ave. and they continued installation of the large diameter storm piping installing 126' of the 66" corrugated pipe.
Wed. 3-18	The Contractor continued installation of the large diameter storm piping and structures. They placed 14' of the 66" corrugated pipe and the eighth manhole structure (Str. 612).
Thurs. 3-19	The Contractor continued installation of storm piping and structures. They installed 84' of the 66" corrugated metal pipe. Conducted Progress Mtg. # 8
Fri. 3-20	The Contractor continued installation of storm piping and structures. They installed 84' of the 66" corrugated metal pipe and the eighth manhole structure (Str. 610). To date the Contractor has installed approx. 1730' of 72" storm piping, 532' of the 66" pipe and nine manhole structures.
Look Ahead for the week of 3-21 thru 3-27	The Contractor will continue with the installation of the Phase 1A storm piping and structures through the west end of the Clifty Park area . Crews will be working toward Marr Rd. in preparation for the storm sewer crossing of Marr Rd. on March 28 . Travel on Indiana Ave. in the park area will continue to be reduced to a single lane and/or temporarily restricted by construction activity. Indiana Ave. will remain closed to thru traffic through the majority of the summer.