



INDIANA AVE. RECONSTRUCTION
WEEKLY REPORT of CONSTRUCTION ACTIVITIES

FOR WEEK ENDING: March 27, 2015

REPORT NO.: 12

PROJECT: R-29424 Indiana Ave. Reconstruction

NOTICE TO PROCEED DATE: Oct. 31, 2014

DAY & DATE	WORK IN PROGRESS
Sat. / Sun. 3-21 / 3-22	No work activity.
Mon. 3-23	The Contractor continued installation of the large diameter storm piping through Clifty Park. They placed 112' of the 66" corrugated pipe.
Tues. 3-24	The Contractor continued installation of the large diameter storm piping installing 98' of the 66" corrugated pipe.
Wed. 3-25	The Contractor continued installation of the large diameter storm piping and structures. They placed 35' of the 66" corrugated pipe and installed the tenth (and final) manhole structure on the east side of Marr Rd.
Thurs. 3-26	No on-site work activity due to heavy rain. Conducted Progress Mtg. # 8
Fri. 3-27	The Contractor began sidewalk and concrete removal on Indiana Ave. west of Marr Rd., completed preparations for the Marr Rd. crossing, and continued clean-up and removal of materials and equipment in Clifty Park. To date the Contractor has installed approx. 2,530' of new storm piping, and ten manhole structures.
Look Ahead for the week of 3-28 thru 4-3	The Contractor is scheduled to complete the installation of the Phase 1A storm piping and structures in the Clifty Park area The storm sewer crossing of Marr Rd. is scheduled to occur on Saturday March 28 and Indiana Ave. will be closed from Marr Rd. to just east of the high school and church drives Indiana Ave. will remain closed to thru traffic through the majority of the summer.