



**INDIANA AVE. RECONSTRUCTION**  
**WEEKLY REPORT of CONSTRUCTION ACTIVITIES**

FOR WEEK ENDING: April 3, 2015

REPORT NO.: 13

PROJECT: R-29424 Indiana Ave. Reconstruction

NOTICE TO PROCEED DATE: Oct. 31, 2014

DAY & DATE	WORK IN PROGRESS
Sat. / Sun. 3-28 / 3-29	The Contractor began the Marr Rd. crossing work but was unable to complete this work due to conflicts with the elevation of the existing water main. The crew installed 42' of the 66" storm piping. The remaining Marr Rd. crossing work has been re-scheduled for Saturday 4.11.15.
Mon. 3-30	The Contractor began work on Phase I of the new storm system on Indiana Ave. west of Marr Rd. They placed the first drop manhole structure (No. 604) for this phase of the project.
Tues. 3-31	The Contractor continued installation of the large diameter storm piping on Indiana Ave. installing 168' of the 66" corrugated pipe.
Wed. 4-1	The Contractor continued installation of the large diameter storm piping and structures. They placed an additional 98' of the 66" corrugated metal pipe. Conducted Progress Mtg. # 9
Thurs. 4-2	The Contractor continued installation of the large diameter storm piping and structures. They placed an additional 28' of the 66" corrugated metal pipe and drop manhole structure No. 584.
Fri. 4-3	No on-site work activity due to heavy rain. To date the Contractor has installed approx. 2,860' of new storm piping, and twelve manhole structures.
Look Ahead for the week of 4-4 thru 4-10	The Contractor will continue placing large diameter storm piping and structures in Phase I of the Indiana Ave. reconstruction. The completion of the <b>storm sewer crossing of Marr Rd. is scheduled to occur on Saturday April 11.</b> .