



INDIANA AVE. RECONSTRUCTION
WEEKLY REPORT of CONSTRUCTION ACTIVITIES

FOR WEEK ENDING: April 17, 2015

REPORT NO.: 15

PROJECT: R-29424 Indiana Ave. Reconstruction

NOTICE TO PROCEED DATE: Oct. 31, 2014

DAY & DATE	WORK IN PROGRESS
Sat. / Sun. 4-11 / 4-12	No on-site work activity.
Mon. 4-13	The Contractor continued work on the new storm system on Indiana Ave. west of Marr Rd. They placed 42' of the 66" corrugated metal pipe.
Tues. 4-14	The Contractor continued installation of the large diameter storm piping on Indiana Ave. installing 70' of the 66" corrugated pipe.
Wed. 4-15	The Contractor continued storm system work and they placed 42' of the 66" corrugated metal pipe.
Thurs. 4-16	The Contractor continued storm system work and they placed 70' of the 66" corrugated metal pipe. Conducted Site Walk # 1
Fri. 4-17	The Contractor continued installation of the large diameter storm piping and structures and they placed an additional 56' of the 66" corrugated metal pipe. To date the Contractor has installed approx. 3,440' of new storm piping, and thirteen manhole structures.
Look Ahead for the week of 4-18 thru 4-24	The Contractor will complete the Marr Rd. crossing on Saturday 4.18 and will continue placing large diameter storm piping and structures from west of Marr Rd. to Gladstone Ave. (Phase 1B).