



**INDIANA AVE. RECONSTRUCTION**  
**WEEKLY REPORT of CONSTRUCTION ACTIVITIES**

FOR WEEK ENDING: April 24, 2015

REPORT NO.: 16

PROJECT: R-29424 Indiana Ave. Reconstruction

NOTICE TO PROCEED DATE: Oct. 31, 2014

DAY & DATE	WORK IN PROGRESS
Sat. / Sun. 4-18 / 4-19	The Contractor completed the Marr Rd. crossing work. The crew installed 98' of the 66" storm piping.
Mon. 4-20	No major on-site work activity due to inclement weather. The Contractor was on-site in the morning, placing #53 stone on drives and Marr Rd. crossing area.
Tues. 4-21	The Contractor continued installation of the large diameter storm piping on Indiana Ave. installing 21' of the 66" corrugated pipe and manhole structure No. Str. 574.
Wed. 4-22	The Contractor continued storm system work and they placed 70' of the 66" corrugated metal pipe.
Thurs. 4-23	The Contractor continued storm system work and they placed 91' of the 66" corrugated metal pipe. Conducted Progress Mtg. # 11
Fri. 4-24	The Contractor continued installation of the large diameter storm piping and structures and they placed an additional 56' of the 66" corrugated metal pipe. To date the Contractor has installed approx. 3,800' of new storm piping, and fourteen (14) manhole structures.
Look Ahead for the week of 4-25 thru 5-1	The Contractor will continue placing large diameter main line storm piping and structures from west of Marr Rd. to Gladstone Ave. (Phase 1B). They will also begin placing catch basins and storm laterals in preparation for excavation, grading, and soil stabilization of the street from Marr Rd. to Brooks Street.