



INDIANA AVE. RECONSTRUCTION
WEEKLY REPORT of CONSTRUCTION ACTIVITIES

FOR WEEK ENDING: May 1, 2015

REPORT NO.: 17

PROJECT: R-29424 Indiana Ave. Reconstruction

NOTICE TO PROCEED DATE: Oct. 31, 2014

DAY & DATE	WORK IN PROGRESS
Sat. / Sun. 4-25 / 4-26	No on-site work activity.
Mon. 4-27	The Contractor continued installation of new storm system piping and structures on Indiana Ave. They installed 70' of the 66" corrugated metal piping and the 15 th manhole structure (Str. 568).
Tues. 4-28	The Contractor continued installation of the large diameter storm piping installing 98' of the 66" corrugated pipe.
Wed. 4-29	The Contractor continued storm system work and again placed 70' (5 sections) of the 66" corrugated metal pipe.
Thurs. 4-30	The Contractor continued storm system work and they again placed 70' of the 66" corrugated metal pipe. Conducted Site Walk # 2
Fri. 5-1	The Contractor continued installation of the large diameter storm piping and structures and they placed an additional 70' of the 66" corrugated metal pipe. To date the Contractor has installed approx. 4,200' of new storm piping, and fifteen (15) manhole structures. The Contractor also placed the headwall structure at the Clifty Creek storm piping outflow.
Look Ahead for the week of 5-2 thru 5-8	The Contractor will continue placing large diameter main line storm piping and structures from west of Marr Rd. to Gladstone Ave. (Phase 1B). They will also continue placing catch basins and storm laterals in preparation for excavation, grading, and soil stabilization of the street from Marr Rd. to Brooks Street. The Contractor will also be placing asphalt pavement at the Marr Rd. crossing cut and at disturbed drives / road in Clifty Park