



INDIANA AVE. RECONSTRUCTION
WEEKLY REPORT of CONSTRUCTION ACTIVITIES

FOR WEEK ENDING: January 16, 2015

REPORT NO.: 2

PROJECT: R-29424 Indiana Ave. Reconstruction

NOTICE TO PROCEED DATE: Oct. 31, 2014

INTERMEDIATE COMPLETION DATE: May 2, 2015

DAY & DATE	WORK IN PROGRESS
Sat. 1-10	No work activity.
Sun. 1-11	No work activity.
Mon. 1-12	The Contractor completed installation of rip rap and erosion control blanket at the outfall area at Clifty Creek and they began installation of the Phase I large diameter storm piping.
Tues. 1-13	The Contractor continued installation of new storm piping and structures. They placed approximately 77' of 72" diameter corrugated metal storm piping as well as the first manhole (Structure # 626).
Wed. 1-14	The Contractor continued the installation of new storm piping and they placed approximately 63' of the 72" diameter corrugated metal piping.
Thurs. 1-15	The Contractor continued the installation of new storm piping and they placed approximately 112' of the 72" diameter corrugated metal piping.
Fri. 1-16	The Contractor continued the installation of new storm piping and structures. They placed approximately 98' of 72" diameter corrugated metal storm piping as well as the second manhole (Structure # 624).