



INDIANA AVE. RECONSTRUCTION
WEEKLY REPORT of CONSTRUCTION ACTIVITIES

FOR WEEK ENDING: May 22, 2015

REPORT NO.: 20

PROJECT: R-29424 Indiana Ave. Reconstruction

NOTICE TO PROCEED DATE: Oct. 31, 2014

DAY & DATE	WORK IN PROGRESS
Sat. / Sun. 5-16 / 5-17	No on-site work activity.
Mon. 5-18	The Contractor continued installation of new storm system piping and structures in the Phase IB section of Indiana Ave. between Brooks St. and Gladstone Ave. They installed the final 91' of the 48" corrugated metal piping and the eighth manhole structure in Phase IB.
Tues. 5-19	The Contractor began installation of the 36" diameter storm piping and they placed 126'.
Wed. 5-20	The Contractor continued storm system work and placed the final 70' of the 36" mainline piping in Phase IB. They also continued mass excavation and grading work in the Phase IB portion of the project between Marr Rd. and Brooks St.
Thurs. 5-21	The Contractor continued mass excavation work as well as the installation of storm system catch basins and 12" laterals. They placed 39' of 15" storm laterals and catch basin structures #550. Conducted Progress Meeting # 13
Fri. 5-22	The Contractor continued installation of storm lateral piping and catch basin structures. They placed an additional 17' of the 15" pipe and catch basin structure # 556. They also continued street excavation work in the Phase IB section of the project between Marr Rd. and Gladstone Ave. To date the Contractor has installed approx. 5,080' of new mainline storm piping and eighteen (18) manhole structures.
Look Ahead for the week of 5-23 thru 5-29	The Contractor will complete any remaining storm piping and structures in Phase IB. They will also complete fine grading work and soil stabilization from Marr Rd. to west of Brooks St. in preparation for placement of underdrains and compacted aggregate.