



INDIANA AVE. RECONSTRUCTION
WEEKLY REPORT of CONSTRUCTION ACTIVITIES

FOR WEEK ENDING: June 5, 2015

REPORT NO.: 22

PROJECT: R-29424 Indiana Ave. Reconstruction

NOTICE TO PROCEED DATE: Oct. 31, 2014

DAY & DATE	WORK IN PROGRESS
Sat. / Sun. 5-30 / 5-31	No on-site work activity.
Mon. 6-1	The Contractor placed aggregate for temporary drives throughout Phase IB from Marr Rd. to Gladstone Ave. – All other work rained out.
Tues. 6-2	The Contractor continued misc. work as adjusting castings and removing existing inlets. The subgrade treatment in the section of the project from Marr Rd. to Hughes St. was successfully DCP tested and proof rolled.
Wed. 6-3	The Contractor worked at adjusting all casting to the proper grade and their subcontractor began placement of the 6” underdrains in the Phase IB section from Marr Rd. to Hughes St.
Thurs. 6-4	The Contractor continued placing storm piping laterals / inlet structures west of Hughes St. and their subcontractor completed placement of the 6” underdrains from Marr Rd. to Hughes St.
Fri. 6-5	The Contractor continued installation of the remaining storm laterals and inlet structures west of Hughes St. They also continued placement and grading of compacted aggregate stone base in preparation for placing curb/gutter sections.
Look Ahead for the week of 6-6 thru 6-12	The Contractor will complete the placement of the 3” compacted aggregate stone base in preparation for placement of curb and gutter and HMA base course over the entire section of Phase IB from Marr Rd. to Hughes St.