



INDIANA AVE. RECONSTRUCTION
WEEKLY REPORT of CONSTRUCTION ACTIVITIES

FOR WEEK ENDING: June 12, 2015

REPORT NO.: 23

PROJECT: R-29424 Indiana Ave. Reconstruction

NOTICE TO PROCEED DATE: Oct. 31, 2014

DAY & DATE	WORK IN PROGRESS
Sat. / Sun. 6-6 / 6-7	No on-site work activity.
Mon. 6-8	No on-site work activity due to heavy rain.
Tues. 6-9	The Contractor completed fine grading of the compacted aggregate base in preparation for placement of curb and gutter sections. The crews also continued placing string-line for curb machine alignment and final adjustment on curb inlet castings.
Wed. 6-10	The Contractor began placing curb and gutter in Phase IB section between Marr Rd. and Hughes St. They placed approximately 1,220' of new curb/gutter on the south side of Indiana Ave.
Thurs. 6-11	The Contractor continued placing curb and gutter sections. They completed the south side of the street and began the north side just west of Hughes St. They placed approximately 1,365' of new curb/gutter. Conducted Site Walk No. 5
Fri. 6-12	The Contractor completed the installation of the remaining curb and gutter sections in this phase of the project. They placed approximately 1,500' of new curb/gutter on the north side of Indiana Avenue. Subcontractor crews also placed the first half of the new drive approach for the high school.
Look Ahead for the week of 6-13 thru 6-19	The Contractor will complete fine grading and compaction of the aggregate base in preparation for placement of both the Base and Intermediate course of HMA from Marr Rd. to just west of Hughes St. such that this section of the project can be re-opened to traffic on or about Monday June 22.