



**INDIANA AVE. RECONSTRUCTION**  
**WEEKLY REPORT of CONSTRUCTION ACTIVITIES**

FOR WEEK ENDING: June 19, 2015

REPORT NO.: 24

PROJECT: R-29424 Indiana Ave. Reconstruction

NOTICE TO PROCEED DATE: Oct. 31, 2014

DAY & DATE	WORK IN PROGRESS
Sat. / Sun. 6-13 / 6-14	The Contractor was on-site in the morning placing stone drive ramps at completed curb / gutter sections. No other on-site work activity.
Mon. 6-15	The Contractor completed fine grading of compacted aggregate base in preparation for placement of the HMA Base course. Subcontractor completed placement of both high school drive approaches.
Tues. 6-16	The Contractor began placement of HMA Base in Phase IB from Marr Rd. to Hughes St. They placed two 150 ton test strips.
Wed. 6-17	No on-site work activity due to heavy rain.
Thurs. 6-18	The Contractor completed HMA Base course in Phase IB. They placed an additional 780 tons of mainline pavement and 60 tons at approaches. Conducted Progress Meeting No. 14
Fri. 6-19	No on-site work activity due to heavy rain.
Look Ahead for the week of 6-20 thru 6-26	The Contractor will complete placement of mainline and approach paving (Intermediate course) in the Phase IB section from Marr Rd. to just west of Hughes St. This section is scheduled to be re-opened to traffic on or after Tuesday June 23. The Contractor will close Gladstone Ave. and begin work in the Phase II portion of the project from Gladstone Ave. to just east of Mapleton St.