



**INDIANA AVE. RECONSTRUCTION**  
**WEEKLY REPORT of CONSTRUCTION ACTIVITIES**

FOR WEEK ENDING: June 26, 2015

REPORT NO.: 25

PROJECT: R-29424 Indiana Ave. Reconstruction

NOTICE TO PROCEED DATE: Oct. 31, 2014

DAY & DATE	WORK IN PROGRESS
Sat. / Sun. 6-13 / 6-14	No on-site activity.
Mon. 6-22	The Contractor placed 924 tons of HMA Intermediate in Phase IB from Marr Rd. to Hughes St. They also milled the existing road in the Phase II section of the project from Gladstone Ave. to just east of Mapleton in preparation for installation of storm piping and structures.
Tues. 6-23	The Contractor placed 220 tons of HMA approaches in Phase IB and the street was re-opened to local traffic / bus access from Marr Rd. to Hughes St. Gladstone Ave. was closed and the Contractor began removal of concrete pavement section from Gladstone to Cherry St.
Wed. 6-24	The Contractor began installation of storm piping structures in Phase II. They placed 112' of the 36" corrugated metal piping. Their second crew began installation of underdrains at drive approaches and continued rough grading behind the curb and preparation subgrade for approaches. Their Subcontractor placed the first section of the ECC Church drive approach.
Thurs. 6-25	No on-site work activity due to heavy rain.
Fri. 6-26	The Contractor continued installation of mainline storm piping and structures in Phase II. They completed the first 226' run of 36" pipe in this phase and placed manhole structure #546 in the Gladstone Ave. / Indiana Ave. intersection. They also continued placement of underdrains and prep of drives and their Subcontractor placed remaining section of the ECC Church drive approach.
Look Ahead for the week of 6-27 thru 7-3	The Contractor will continue installation of Phase II storm piping and structures. They will also complete installation of underdrains at drives and will continue the prep of driveways in Phase IB, and their Subcontractor will continue the placement of remaining drive approaches in this phase. No work on Friday 7/3 due to Holiday weekend.