



**INDIANA AVE. RECONSTRUCTION**  
**WEEKLY REPORT of CONSTRUCTION ACTIVITIES**

FOR WEEK ENDING: July 10, 2015

REPORT NO.: 27

PROJECT: R-29424 Indiana Ave. Reconstruction

NOTICE TO PROCEED DATE: Oct. 31, 2014

DAY & DATE	WORK IN PROGRESS
Sat. / Sun. 7-4 / 7-5	No on-site activity.
Mon. 7-6	The Contractor (Milestone) continued placing storm piping / structures in the Phase II section of the project between Gladstone Ave. and Cherry St. They also continued installation of underdrains and preparation of subgrade for drive approaches in Phase IB (from Marr Rd. to Hughes St.). Their subcontractor continued placement of Phase IB concrete drive approaches.
Tues. 7-7	The Contractor continued installation of Phase II storm piping and structures. They cored manhole Str. 546 and placed 48' of the 24" laterals and Str. # 565 for future tie-in. They also continued installation of underdrains at drives and preparation of driveway subgrade. Their subcontractor (Harmon) continued preparation of formwork for concrete drive approaches on the north side of the street in Phase IB.
Wed. 7-8	No work activity – Rained out.
Thurs. 7-9	The Contractor installed 46' of the new 12" sanitary piping from existing Str. 140 to new manhole Str. 400 and tied-in to existing 12" sanitary line. The second crew continued prep of subgrade for drive approaches and Harmon continued placing concrete drive approaches in the Phase IB section of the project.
Fri. 7-10	The Contractor continued installation of Phase II storm piping / structures and preparation and placement of drive approaches in Phase IB.
Look Ahead for the week of 7-11 thru 7-17	The Contractor will continue installation of Phase II storm piping and structures. They will also continue preparation and placement of drive approaches and sidewalk in Phase IB and begin excavation, placement of underdrains, and topsoil for bio-swale areas.