



INDIANA AVE. RECONSTRUCTION
WEEKLY REPORT of CONSTRUCTION ACTIVITIES

FOR WEEK ENDING: July 17, 2015

REPORT NO.: 28

PROJECT: R-29424 Indiana Ave. Reconstruction

NOTICE TO PROCEED DATE: Oct. 31, 2014

DAY & DATE	WORK IN PROGRESS
Sat. / Sun. 7-11 / 7-12	Milestone continued installation of Phase II storm piping and they began excavation and placement of underdrains in bio-swale areas. Worked ½ day on 7/11.
Mon. 7-13	Milestone continued placing storm piping / structures in the Phase II section of the project between Gladstone Ave. and Cherry St. In Phase IB (from Marr Rd. to Hughes St.) they continued installation of underdrains, preparation of subgrade for drive approaches, and excavation and placement of underdrains in bio-swale areas. Their subcontractor (Harmon) continued placement of Phase IB concrete drive approaches. ½ day lost to rain.
Tues. 7-14	Milestone continued installation of Phase II storm piping and structures. They completed the run of 36" corrugated metal pipe and set manhole Str. 536 and began placing the 2' x 4' box culvert sections. The second crew continued installation of underdrains (at drive crossings and bio-swales), preparation of driveway subgrade. They also continued excavation and placement of underdrains and topsoil in bio-swale areas. Their subcontractor (Harmon) continued preparation of formwork for concrete drive approaches in Phase IB.
Wed. 7-15	Milestone continued installation of Phase II box culvert sections as well as the installation of underdrains and preparation of driveway subgrade. They also continued work associated with the bio-swale areas in Phase IB and their subcontractor (Harmon) continued preparation of formwork and placement of concrete drive approaches in Phase IB.
Thurs. 7-16	Milestone continued the installation of storm piping / box culvert sections in Phase II installing an additional 70'. Their second crew continued the installation of underdrains, preparation of subgrade for drive approaches and excavation of bio-swale areas. Harmon continued placing concrete drive approaches in the Phase IB section of the project.
Fri. 7-17	The Contractor continued installation of Phase II storm piping / structures placing an additional 67.5' of the 2 x 4' box culvert sections. They also continued preparation and placement of drive approaches and bio-swale areas in Phase IB.
Look Ahead for the week of 7-18 thru 7-24	The Contractor will complete the installation of Phase II storm piping and structures. They will also complete the preparation and placement of drive approaches as well as the excavation, under-drain installation and topsoil placement in the bio-swale areas. Additionally, Harmon will begin installation of sidewalks in the Phase IB section of the project.

--	--