



INDIANA AVE. RECONSTRUCTION
WEEKLY REPORT of CONSTRUCTION ACTIVITIES

FOR WEEK ENDING: July 24, 2015

REPORT NO.: 29

PROJECT: R-29424 Indiana Ave. Reconstruction

NOTICE TO PROCEED DATE: Oct. 31, 2014

DAY & DATE	WORK IN PROGRESS
Sat. / Sun. 7-18 / 7-19	No work activity. Milestone planned to work 7-18 but hard rains from the previous night caused them to cancel the planned work activity.
Mon. 7-20	Milestone continued excavation of the Phase II section of the project between Gladstone Ave. and Cherry St. In Phase IB (from Marr Rd. to Hughes St.) they continued installation of underdrains, preparation of subgrade for drive approaches and sidewalks, and excavation and placement of underdrains in bio-swale areas. Their subcontractor (Harmon) continued placement of Phase IB concrete drive approaches and sidewalks.
Tues. 7-21	Milestone continued excavation of the Phase II section of the project. The second Milestone crew continued subgrade preparation for drives and sidewalks and their subcontractor (Harmon) continued placing concrete drive approaches and sidewalk in Phase IB.
Wed. 7-22	Milestone continued excavation/grading and as well as the installation of catch basins and laterals in the Phase II portion of the project. They also continued preparation of subgrade for sidewalks and placement of topsoil in bio-swale areas. Harmon continued preparation of formwork and placement of concrete sidewalk sections in Phase IB.
Thurs. 7-23	Milestone continued excavation/grading and installation of remaining catch basins and laterals in the Phase II section of the project. The second crew continued the preparation of subgrade for sidewalks and work on bio-swale areas. Harmon continued placement of additional concrete sidewalk sections in Phase IB. Conducted Site Walk # 6
Fri. 7-24	Milestone continued installation of Phase II storm piping / structures in Phase II and they continued the installation of bio-swale areas in Phase IB. Harmon also continued placing concrete sidewalk in the Phase IB section of the project.
Look Ahead for the week of 7-25 thru 7-31	The Contractor will complete the installation storm piping and structures and soil stabilization in Phase II. They will also install 6" underdrains and begin placement of the compacted aggregate base for this portion of the project. In Phase IB they will complete the placement of sidewalk sections as well as the excavation, under-drain installation and topsoil placement in the bio-swale areas.

