



INDIANA AVE. RECONSTRUCTION
WEEKLY REPORT of CONSTRUCTION ACTIVITIES

FOR WEEK ENDING: January 23, 2015

REPORT NO.: 3

PROJECT: R-29424 Indiana Ave. Reconstruction

NOTICE TO PROCEED DATE: Oct. 31, 2014

PHASE I INTERMEDIATE COMPLETION DATE: May 2, 2015

DAY & DATE	WORK IN PROGRESS
Sat. / Sun. 1-17 / 1-18	No work activity.
Mon. 1-19	The Contractor continued installation of the Phase 1A 72" corrugated storm piping. They placed approx. 42' of piping and completed the installation of the second manhole structure (No. 624).
Tues. 1-20	The Contractor continued installation of the Phase 1A 72" corrugated storm piping. They placed approx. 84' of piping through poor soil conditions adjacent to existing utilities.
Wed. 1-21	The Contractor continued installation of the new storm piping. They placed approximately 84' of corrugated metal storm piping.
Thurs. 1-22	The Contractor continued the installation of new storm piping and they placed approximately 112' of corrugated metal storm piping.
Fri. 1-23	The Contractor continued the installation of new storm piping and structures. They placed approximately 56' of the 72" diameter corrugated metal piping and the third manhole structure (No. 622).
Look Ahead for the week of 1-24 thru 1-30	The Contractor will continue with the installation of the Phase 1A storm piping and structures through the park area. Over the next few days crews will be crossing over the access drive to the eastern-most parking area as well as the parking area on the south side of Indiana Ave. Access will be maintained to these areas but due to these crossings, travel in the park area may be reduced to a single lane and/or temporarily restricted by construction activity.

--	--