



INDIANA AVE. RECONSTRUCTION
WEEKLY REPORT of CONSTRUCTION ACTIVITIES

FOR WEEK ENDING: July 31, 2015

REPORT NO.: 30

PROJECT: R-29424 Indiana Ave. Reconstruction

NOTICE TO PROCEED DATE: Oct. 31, 2014

DAY & DATE	WORK IN PROGRESS
Sat. / Sun. 7-25 / 7-26	Milestone continued placement of the Phase IB bio-swale underdrains and preparation of sidewalk subgrade. They also continued fine grading of the Phase II section of the project between Hughes St. and Cherry St. in preparation for soil stabilization.
Mon. 7-27	Milestone completed fine grading of the Phase II section of the project in preparation for soil stabilization. They also continued installation of underdrains and preparation of subgrade for sidewalks in Phase IB. Their subcontractor (Harmon) continued placement of concrete sidewalks.
Tues. 7-28	Milestone subcontractor completed soil stabilization in the Phase II portion of the project. Their crews also continued subgrade preparation for sidewalks and their subcontractor (Harmon) continued placing concrete sidewalk sections in Phase IB.
Wed. 7-29	Milestone subcontractor began the installation of 6" underdrain piping in the Phase II portion of the project. They also began installation of storm piping and structures required for the force main crossing at Cherry St. and they continued preparation of subgrade for sidewalk and placement of underdrains and topsoil in the Phase IB bio-swale areas. Harmon continued preparation of sidewalk sections in Phase IB.
Thurs. 7-30	Milestone continued installation of storm piping and structures at the Cherry St. force main crossing, placing new manhole Str. 530A. Their subcontractor also completed the installation of the Phase II underdrains. In Phase IB, Milestone continued the preparation of subgrade for sidewalks and completion of bio-swale areas. Harmon also continued placement of sidewalk sections. Conducted Progress Mtg. # 17
Fri. 7-31	Milestone continued the installation of Phase II 36" storm piping / structures west of Cherry St. as well as the placement of the compacted aggregate base between Hughes St. and Cherry St. They also continued the preparation of sidewalks and placement of bio-swale areas in Phase IB. Harmon also continued placing concrete sidewalk in the Phase IB section of the project.
Look Ahead for the week of 8-1 thru 8-7	The Contractor will complete the placement of the curb / gutter sections and the HMA base and intermediate courses in the Phase II portion of the project. They will also complete the placement of sidewalk sections as well as the excavation, under-drain installation and topsoil placement in the bio-swale areas.