



**INDIANA AVE. RECONSTRUCTION**  
**WEEKLY REPORT of CONSTRUCTION ACTIVITIES**

FOR WEEK ENDING: August 7, 2015

REPORT NO.: 31

PROJECT: **R-29424 Indiana Ave. Reconstruction**

NOTICE TO PROCEED DATE: **Oct. 31, 2014**

DAY & DATE	WORK IN PROGRESS
Sat. / Sun. 8-1 / 8-2	Milestone continued placement, compaction, and fine grading of stone base and adjustment of castings in Phase II in preparation for placement of curb/gutter sections. They also placed curb ramps at the Marr Rd. / Indiana Ave. intersection and performed a general clean-up of the area in the vicinity of the high school and church in preparation for the opening of school on 8/3.
Mon. 8-3	Milestone began placement of curb and gutter sections between Hughes St. and Cherry St. They also stacked-out / backfilled and graded around completed structures in the Cherry St. intersection and they continued preparation of subgrade and placement of sidewalks in Phase IB.
Tues. 8-4	Milestone completed placement of the curb / gutter sections in Phase II. They also continued placing 36" storm piping and associated structures west of Cherry St. The second crew also continued subgrade preparation for sidewalks and their subcontractor (Harmon) continued placing concrete sidewalk sections in Phase IB.
Wed. 8-5	Milestone crews completed fine grading of compacted stone base in preparation for paving on Phase II between Hughes St. and Cherry St. They also continued preparation of subgrade and placement of concrete sidewalk sections in Phase IB.
Thurs. 8-6	The majority of on-site activity was rained out. Milestone had a two-man crew on-site cutting-out Phase IB pavement at manholes in preparation for setting castings to grade.
Fri. 8-7	Milestone placed the HMA base course (964 tons) in Phase II between Hughes St. and Cherry St. They also continued the preparation and placement of sidewalks in Phase IB.
Look Ahead for the week of 8-8 thru 8-15	Milestone placed the HMA binder course (762 tons) in the Phase II portion of the project on Saturday 8/8. Gladstone Ave. was opened to north-south traffic on Monday morning 8/10 and the remaining Phase II HMA approaches were placed on 8/10. In Phase II, Milestone will continue placement of storm piping and structures between Cherry St. and Mapleton in preparation for the crossing / closing Mapleton on or after Thursday 8/13. They will also complete sidewalks and grading / clean-up of Phase IB, begin placing drive approaches and sidewalks in Phase II, and begin milling the existing street and placing piping and structures in Phase III.

--	--