

INDIANA AVE. RECONSTRUCTION
WEEKLY REPORT of CONSTRUCTION ACTIVITIES

FOR WEEK ENDING: August 14, 2015

REPORT NO.: 32

PROJECT: R-29424 Indiana Ave. Reconstruction

NOTICE TO PROCEED DATE: Oct. 31, 2014

DAY & DATE	WORK IN PROGRESS
Sat. / Sun. 8-8 / 8-9	Milestone completed placing HMA binder course in Phase II from Hughes St. to just east of Cherry St. They also placed HMA approaches at Gladstone Ave. They also continued backfilling/fine grading and general clean-up of Phase IB from Marr Rd. to Brooks St.
Mon. 8-10	Gladstone Ave. was re-opened to north-south traffic and the Contractor's paving crew completed placing the HMA for approaches in the Phase II portion of the project. They also continued installation of Phase III storm piping and structures toward Mapleton St. and they continued excavation of sidewalks/drive approaches in Phase II as well as subgrade prep and placement of sidewalks and curb ramps in Phase IB.
Tues. 8-11	Milestone continued installation of 24" RCP storm piping in Phase III and they set manhole Str. 518. The second crew continued subgrade preparation for sidewalks and drive approaches and their subcontractor (Harmon) continued placing concrete sidewalk sections in Phase IB.
Wed. 8-12	Milestone crews continued installation of storm piping and structures in Phase III. They also continued preparation of subgrade for sidewalks and drive approaches in Phase II and prep/placement of concrete sidewalk/ curb ramp sections in Phase IB.
Thurs. 8-13	The Contractor milled the remaining portion of the existing street in Phase III from Mapleton to State St. The crews also worked on preparation and placement of sidewalk sections/curb ramps as well as backfill / fine grading and clean-up in Phase I and II.
Fri. 8-14	Milestone crews continued backfill / fine grading and clean-up in Phase IB. They also continued excavation, grading and the preparation and sidewalks and drive approaches in Phase II.
Look Ahead for the week of 8-15 thru 8-21	Milestone crews worked Saturday 8.15 setting castings to grade and completing fine grading and clean-up of Phase IB from Marr Rd. to Brooks St. Mapleton St. will close on Monday 8.17 and the Contractor will continue the installation of storm piping and structures in Phase III. Crews will also continue preparation and placement of sidewalks, curb ramps, and drive approaches in Phase I and II.