



INDIANA AVE. RECONSTRUCTION
WEEKLY REPORT of CONSTRUCTION ACTIVITIES

FOR WEEK ENDING: August 21, 2015

REPORT NO.: 33

PROJECT: R-29424 Indiana Ave. Reconstruction

NOTICE TO PROCEED DATE: Oct. 31, 2014

DAY & DATE	WORK IN PROGRESS
Sat. / Sun. 8-15 / 8-16	Milestone crews worked Saturday 8.15 setting castings to grade and completing fine grading and clean-up of Phase IB from Marr Rd. to Brooks St. Milestone also continued the preparation of subgrade for sidewalks and drive approaches.
Mon. 8-17	The Contractor continued the installation of 24" RCP storm piping in Phase III. They also continued excavation and grading of sidewalks and drive approaches in Phase II as well preparation of subgrade and placement of sidewalks and drive approaches in Phase II.
Tues. 8-18	Milestone continued the installation of 24" RCP storm piping in Phase III and they also continued mass excavation of this phase of the project. They also continued subgrade preparation for sidewalks and drive approaches and their subcontractor (Harmon) continued placing concrete drive approaches in Phase II.
Wed. 8-19	Milestone continued the installation of 24" storm piping and manhole structures in Phase III. They also continued preparation of subgrade for sidewalks and drive approaches in Phase II.
Thurs. 8-20	The Contractor dropped back and began the installation of catch basins and laterals in Phase III as CCU crews are relocating the 6" water main at the west end of the project. Milestone also continued mass excavation of Phase III between Cherry St. and Mapleton St. Milestone crews also worked on preparation and placement of sidewalk sections, drive approaches and curb ramps. Conducted Site Walk # 7
Fri. 8-21	Milestone continued mass excavation as well as the installation of catch basins and laterals in Phase III. Milestone crews also continued excavation, grading and the preparation and sidewalks and drive approaches in Phase II and Harmon continued placing drive approaches.
Look Ahead for the week of 8-22 thru 8-28	Milestone crews will complete mass excavation and continues the installation of storm piping and structures in Phase III. Crews will also continue preparation and placement of sidewalks, curb ramps, and drive approaches in Phases I and II.