



INDIANA AVE. RECONSTRUCTION
WEEKLY REPORT of CONSTRUCTION ACTIVITIES

FOR WEEK ENDING: August 28, 2015

REPORT NO.: 34

PROJECT: R-29424 Indiana Ave. Reconstruction

NOTICE TO PROCEED DATE: Oct. 31, 2014

DAY & DATE	WORK IN PROGRESS
Sat. / Sun. 8-22 / 8-23	Milestone crews worked Saturday 8.22 on Phase III excavation and installation of storm piping and structures. They also continued the preparation of subgrade for sidewalks and drive approaches in Phase II.
Mon. 8-24	The Contractor continued mass excavation and the installation storm system catch basins and laterals in Phase III. They also continued excavation and grading of sidewalks and drive approaches in Phase II as well preparation of subgrade and Harmon continued placement of sidewalks and drive approaches in Phase II.
Tues. 8-25	Milestone continued the installation of catch basin and 12" storm laterals in Phase III and they also continued mass excavation of this phase of the project. Milestone also continued subgrade preparation for sidewalks and drive approaches and their subcontractor (Harmon) continued placing concrete sidewalk and drive approaches in Phase II.
Wed. 8-26	Milestone continued the installation storm piping and inlet structures in Phase III. They also continued preparation of subgrade for sidewalks and drive approaches in Phase II. Harmon continued prep / placement of drive approaches, curb ramps and sidewalks in Phase IB and II.
Thurs. 8-27	The Contractor continued the installation of catch basins and laterals in Phase III. Milestone/Harmon also continued preparation and placement of sidewalk sections, drive approaches and curb ramps. Additionally, Fulkerson seeded all disturbed areas in Phase IB from Marr Rd. to Brooks St. Conducted Progress Meeting # 19
Fri. 8-28	The Contractor continued the installation of Phase III storm system catch basins and laterals. They also continued excavation and grading of sidewalks and drive approaches in Phase II as well preparation of subgrade and placement of sidewalks and drive approaches in Phase II.
Look Ahead for the week of 8-29 thru 9-4	Milestone crews will complete mass excavation and the installation of storm piping and structures in Phase III. Milestone / Harmon crews will also continue preparation and placement of sidewalks, curb ramps, and drive approaches in Phases I and II.