



INDIANA AVE. RECONSTRUCTION
WEEKLY REPORT of CONSTRUCTION ACTIVITIES

FOR WEEK ENDING: September 18, 2015

REPORT NO.: 37

PROJECT: R-29424 Indiana Ave. Reconstruction

NOTICE TO PROCEED DATE: Oct. 31, 2014

DAY & DATE	WORK IN PROGRESS
Sat. / Sun. 9-12 / 9-13	No on-site activity.
Mon. 9-14	Milestone continued fine grading of the Phase III portion of the project from Cherry St. to State St. They also continued subgrade preparation for sidewalks and drive approaches and their subcontractor (Harmon) continued placing concrete sidewalk and drive approaches in Phase II.
Tues. 9-15	Milestone completed installation of the final inlet structure in Phase III and their subcontractor (Drainage Unlimited) began placing 6" underdrains in the final phase of the project. They also continued fine grading and placement of compacted aggregate base in Phase III and they continued the excavation and subgrade preparation for sidewalks / drive approaches and their subcontractor (Harmon) continued placing concrete sidewalk and drive approaches in Phase II.
Wed. 9-16	Milestone subcontractor (Drainage Unlimited) completed installation of the Phase III underdrains. Milestone also continued placement of compacted aggregate base as well as preparation of subgrade for sidewalks and drive approaches in Phase II. Harmon continued prep / placement of drive approaches, curb ramps and sidewalks in Phase II.
Thurs. 9-17	Milestone and subcontractor (Harmon Constriction) continued preparation and placement of sidewalk sections, drive approaches and curb ramps in the Phase II portion of the project. Conducted Site Walk # 9.
Fri. 9-18	Milestone and subcontractor (Harmon Specialties Co.) continued excavation and subgrade preparation for sidewalks, drive approaches, and curb ramps in the Phase II portion of the project and Harmon continued placing drive approaches and sidewalk in this phase.
Look Ahead for the week of 9-19 thru 9-25	Milestone crews will complete placement and fine grading of the compacted aggregate base. They will also set castings to grade and continue preparation of subgrade for sidewalk, drive approaches and curb ramps in the Phase II portion of the project. Subcontractor Harmon will also continue placement of sidewalks, curb ramps, and drive approaches in Phases II.

