



INDIANA AVE. RECONSTRUCTION
WEEKLY REPORT of CONSTRUCTION ACTIVITIES

FOR WEEK ENDING: September 25, 2015

REPORT NO.: 38

PROJECT: R-29424 Indiana Ave. Reconstruction

NOTICE TO PROCEED DATE: Oct. 31, 2014

DAY & DATE	WORK IN PROGRESS
Sat. / Sun. 9-19 / 9-20	No on-site activity.
Mon. 9-21	Milestone continued fine grading of the Phase III portion of the project from Cherry St. to State St. They also continued subgrade preparation for sidewalks/curb ramps, drive approaches and their subcontractor (Harmon) continued placing concrete sidewalk and curb ramps in Phase II.
Tues. 9-22	Milestone continued fine grading and of compacted aggregate base in Phase III as well as the excavation and subgrade preparation for sidewalks and curb ramps. Subcontractor (Harmon) continued placing concrete sidewalk and curb ramps in Phase II.
Wed. 9-23	Milestone completed fine grading of aggregate base in preparation for placement of curb/gutter in Phase III. They also continued preparation of subgrade for sidewalks and curb ramps in Phase II. Harmon continued prep / placement of remaining curb ramps and sidewalks in Phase II.
Thurs. 9-24	Milestone and subcontractor (Harmon Constriction) continued preparation and placement of sidewalk sections, drive approaches and curb ramps in the Phase II portion of the project. Conducted Progress Meeting # 21.
Fri. 9-25	Milestone continued excavation and subgrade preparation for the remaining sidewalks, and curb ramps in the Phase II portion of the project and Harmon continued placing ramps and sidewalk in the Phase I and II portions of the project.
Look Ahead for the week of 9-26 thru 10-2	Milestone crews will complete placement of the curb and gutter sections for the Phase III portion of the project from Cherry St. to State St (including Oak St.). They will also continue preparation of subgrade for sidewalk, drive approaches and curb ramps in the Phase II and III sections of the project. Subcontractor Harmon will also continue placement of sidewalks, curb ramps, and drive approaches in Phases II and III. Additionally, Milestone will install the required lane shifts along State St. and begin the demo work along the curb lane on 9/29.