



INDIANA AVE. RECONSTRUCTION
WEEKLY REPORT of CONSTRUCTION ACTIVITIES

FOR WEEK ENDING: January 30, 2015

REPORT NO.: 4

PROJECT: R-29424 Indiana Ave. Reconstruction

NOTICE TO PROCEED DATE: Oct. 31, 2014

PHASE I INTERMEDIATE COMPLETION DATE: May 2, 2015

DAY & DATE	WORK IN PROGRESS
Sat. / Sun. 1-24 / 1-25	No work activity.
Mon. 1-26	The Contractor continued installation of the Phase 1A storm piping and structures. They placed 14' of 72" corrugated pipe as well as the concrete collars needed to complete the installation of the third manhole structure (No. 622). Additionally, they placed mulch to ensure erosion control in disturbed areas and made repairs/additions to several areas of temporary silt fencing.
Tues. 1-27	The Contractor continued installation of the Phase 1A storm piping. They placed 84' of pipe.
Wed. 1-28	The Contractor continued installation of the new storm piping. They placed 56' of corrugated metal storm piping.
Thurs. 1-29	The Contractor continued the installation of new storm piping and crossed under an existing Bartholomew County water main and AT&T phone cable. They placed one section of pipe (14') and set the fourth manhole structure (No. 620).
Fri. 1-30	The Contractor continued the installation of the new storm system piping and structures. They placed the concrete collars at Str. No. 620 and installed an additional 28' of the 72" corrugated metal piping. To date the Contractor has placed approx. 35% of the off-site portion of the new storm drainage system.
Look Ahead for the week of 1-31 thru 2-6	The Contractor will continue with the installation of the Phase 1A storm piping and structures through the park area. Crews will be crossing over the access drive to the eastern-most parking area as well as the parking area on the south side of Indiana Ave. Access will be maintained to these areas but due to these crossings, travel in the park area may be reduced to a single lane and/or temporarily restricted by construction activity.