



INDIANA AVE. RECONSTRUCTION
WEEKLY REPORT of CONSTRUCTION ACTIVITIES

FOR WEEK ENDING: October 16, 2015

REPORT NO.: 41

PROJECT: R-29424 Indiana Ave. Reconstruction

NOTICE TO PROCEED DATE: Oct. 31, 2014

DAY & DATE	WORK IN PROGRESS
Sat. / Sun. 10-10 / 10-11	Milestone crew attempted to cut-in castings but had equipment issues and were unable to complete the work (worked ½ day).
Mon. 10-12	Milestone they continued subgrade preparation for sidewalks/curb ramps, drive approaches and their subcontractor continued placing drive approaches and curb ramps.
Tues. 10-13	Milestone began placing formwork for new curb along State St. They also continued excavation and subgrade preparation for sidewalks/curb ramps, drive approaches and their subcontractor (Harmon) continued placing concrete sidewalk and curb ramps in Phase III.
Wed. 10-14	Milestone placed curb and gutter sections along State St. They also continued preparation of subgrade for sidewalks and curb ramps in Phase III and Harmon continued prep / placement of drives approaches in Phase III. They also milled/scarified the Marr Rd. intersection in preparation for placement of surface and continued to set manhole castings to the proper elevation.
Thurs. 10-15	Milestone placed HMA Surface in the Phase I and II portion of the project from Marr Rd. to Cherry St. They and subcontractor (Harmon Construction) also continued preparation and placement of drive approaches in Phase III. Conducted Site Walk # 11.
Fri. 10-16	Milestone continued excavation and subgrade preparation for drive approaches, walks and curb ramps in the Phase III portion of the project and Harmon continued placing Phase III approaches, walks and ramps. Milestone also began placement of HMA Surface at street approaches.
Look Ahead for the week of 10-17 thru 10-23	Milestone crews will continue preparation of subgrade for sidewalks/curb ramps and drive approaches and subcontractor Harmon will continue placement of these items in the Phase III portion of the project. Milestone also plans to place the remaining HMA Base and Intermediate at the State St. / Indiana Ave. intersection. Additionally the new striping will be placed on State St. and the Phase I/II area from Marr Rd. to just east of Cherry St. that has been surfaced.