



INDIANA AVE. RECONSTRUCTION WEEKLY REPORT of CONSTRUCTION ACTIVITIES

FOR WEEK ENDING: October 23, 2015 REPORT NO.: 42 PROJECT: R-29424 Indiana Ave. Reconstruction

NOTICE TO PROCEED DATE: Oct. 31, 2014 IMTERMEDITE COMPLETION DATE: Nov. 16, 2015 FINAL COMPLETION DATE: May 11, 2016

DAY & DATE	WORK IN PROGRESS
Sat. / Sun. 10-17 / 10-18	No on site work activity
Mon. 10-19	Milestone completed placing HMA base and intermediate courses of pavement at the State St. / Indiana Ave. intersection, They also completed placement of HMA surface at street approaches in Phase I and II. They also continued excavation and subgrade preparation for sidewalks/curb ramps, drive approaches and their subcontractor continued placing drives and walks in Phase III.
Tues. 10-20	Milestone continued excavation/grading and subgrade preparation for sidewalks/curb ramps and drive approaches, Subcontractor (Harmon) continued placing concrete sidewalk and drive approaches in Phase III.
Wed. 10-21	Milestone again continued excavation / grading for sidewalks and drive approaches and their subcontractor (Harmon Construction) continued prep/placement of drive approaches and sidewalk in Phase III
Thurs. 10-22	Milestone continued excavation / grading for sidewalks and drive approaches and their subcontractor (Harmon Construction) continued prep/placement of drive approaches and sidewalk in Phase III. Milestone also began prep of the Suverkrup/Scheildler Glass parking lot subgrade. Additionally, Milestone subcontractor (Gridlock) was on site laying-out pavement markings in Phase I and II. Conducted Progress Meeting # 23.
Fri. 10-23	Milestone continued excavation / subgrade preparation for drive approaches, walks and curb ramps in the Phase III portion of the project and Harmon continued placing Phase III approaches and sidewalk. Milestone subcontractor (Gridlock) began placement of pavement markings at the Marr Rd. intersection and Indiana Ave. street crossings in Phase I and II.
Look Ahead for the week of 10-24 thru 10-30	Milestone crews will continue preparation of subgrade for sidewalks/curb ramps and drive approaches and subcontractor Harmon will continue placement of these items in the Phase III portion of the project. Subcontractor (Gridlock) will place remaining pavement markings in Phase I and II as well as the new striping on State St. Landscaping subcontractor (Fulkerson) will also begin installation of trees and plantings (including mitigation trees in Clifty Park).