



INDIANA AVE. RECONSTRUCTION
WEEKLY REPORT of CONSTRUCTION ACTIVITIES

FOR WEEK ENDING: October 30, 2015

REPORT NO.: 43

PROJECT: R-29424 Indiana Ave. Reconstruction

NOTICE TO PROCEED DATE: Oct. 31, 2014

INTERMEDIATE COMPLETION DATE: Nov. 16, 2015

FINAL COMPLETION DATE: May 11, 2016

DAY & DATE	WORK IN PROGRESS
Sat. / Sun. 10-24 / 10-25	No on site Contractor activity
Mon. 10-26	Milestone continued excavation and subgrade preparation for sidewalks/curb ramps, drive approaches and their subcontractor continued placing drives and walks in the Phase III portion of the project. Pavement markings completed in Phase I and II and on State St. and the lane shift on State St. was removed.
Tues. 10-27	No on site Contractor activity due to rain.
Wed. 10-28	No on site Contractor activity due to rain.
Thurs. 10-29	Milestone began excavation / installation of Phase III bio-swale / rain garden areas in preparation for planting of remaining trees / plants. They also Continued subgrade preparation for sidewalks/curb ramps and drive approaches and subcontractor, Harmon Construction continued prep/placement of these items in the Phase III portion of the project. Additionally, CA Fulkerson began planting trees in the rain garden areas in Phase I and II. Conducted Site Walk # 12.
Fri. 10-30	Milestone continued excavation and preparation of bio-swale / rain garden areas in preparation for planting of the remaining trees. They also continued subgrade preparation for drive approaches, walks and curb ramps in the Phase III portion of the project and Harmon continued placing Phase III approaches and sidewalk.
Look Ahead for the week of 10-31 thru 11-6	Milestone crews will continue preparation of subgrade for sidewalks/curb ramps and drive approaches and subcontractor Harmon will continue placement of these items in the Phase III portion of the project. Subcontractor (CA Fulkerson) will complete tree planting on Indiana Ave. and in Clifty Park.