



INDIANA AVE. RECONSTRUCTION
WEEKLY REPORT of CONSTRUCTION ACTIVITIES

FOR WEEK ENDING: November 6, 2015

REPORT NO.: 44

PROJECT: **R-29424 Indiana Ave. Reconstruction**

NOTICE TO PROCEED DATE: **Oct. 31, 2014**

INTERMEDIATE COMPLETION DATE: **Nov. 16, 2015**

FINAL COMPLETION DATE: **May 11, 2016**

DAY & DATE	WORK IN PROGRESS
Sat. / Sun. 10-31 / 11-1	The Milestone crew worked ½ day and completed installation of remaining rain garden areas in Phase III in preparation for tree planting in these areas.
Mon. 11-2	Milestone continued excavation and subgrade preparation for sidewalks/curb ramps, and drive approaches and their subcontractor (Harmon Construction) continued placing drives and walks in the Phase III portion of the project. Additionally, their landscaping subcontractor (CA Fulkerson) completed planting trees for the entire project including the 35' mitigation trees in Clifty Park.
Tues. 11-3	Milestone continued subgrade preparation for sidewalks/curb ramps and drive approaches and their subcontractor (Harmon Construction) placed the sidewalk and curb ramp in front of the Lighthouse Church. Harmon also continued preparation of formwork for drives and sidewalk sections in the Phase III portion of the project. The Milestone crew also continued grading/backfill behind the curb and around sidewalks / drive approaches in Phase III.
Wed. 11-4	Milestone continued subgrade preparation for sidewalks/curb ramps and drive approaches and their subcontractor (Harmon Construction) continued prep/placement of these items in the Phase III portion of the project. The Milestone crew also continued grading/backfill behind the curb and around sidewalks / drive approaches in Phase III. Milestone's signage subcontractor (C-Tech) began installation of new regulatory signage for the project.
Thurs. 11-5	Milestone continued subgrade preparation for sidewalks/curb ramps and drive approaches and subcontractor, Harmon Construction continued prep and/placement of these items in the Phase III portion of the project. The Milestone crew also continued grading/backfill behind the curb and around sidewalks / drive approaches in Phase III. Additionally, Milestone's signage subcontractor (C-Tech) continued installation of new regulatory signage for the project. Conducted Progress Meeting # 24.
Fri. 11-6	Milestone continued subgrade preparation for drive approaches, walks and curb ramps in the Phase III portion of the project and Harmon continued placing Phase III sidewalk. The Milestone crew also continued grading/backfill behind the curb and around sidewalks / drive approaches in Phase III. C-tech continued installation of regulatory signage.
Look Ahead for the week of 11-7 thru 11-13	Milestone crews will complete preparation of subgrade for sidewalks/curb ramps and drive approaches and subcontractor Harmon is scheduled to complete the placement of these items in all phases of the project in preparation for placement of HMA surface next week. Milestone will also continue backfill and fine grading work in the Phase III/IV/V sections of the project.

--	--