



INDIANA AVE. RECONSTRUCTION
WEEKLY REPORT of CONSTRUCTION ACTIVITIES

FOR WEEK ENDING: November 13, 2015

REPORT NO.: 45

PROJECT: R-29424 Indiana Ave. Reconstruction

NOTICE TO PROCEED DATE: Oct. 31, 2014

INTERMEDIATE COMPLETION DATE: Nov. 16, 2015

FINAL COMPLETION DATE: May 11, 2016

DAY & DATE	WORK IN PROGRESS
Sat. / Sun. 11-7 / 11-8	No on site work activity.
Mon. 11-9	Milestone continued excavation and subgrade preparation for sidewalks/curb ramps, and drive approaches and their subcontractor (Harmon Construction) began placing the first section of the Schiedler Glass drive approach.
Tues. 11-10	Milestone continued subgrade preparation for sidewalks/curb ramps and the drive approaches and their subcontractor (Harmon Construction) placed additional sections of the new drive approach at Schiedler Glass. The Milestone crew also continued grading/backfill behind the curb and around sidewalks / drive approaches in Phase III.
Wed. 11-11	Milestone continued subgrade preparation for sidewalks and drive approaches and their subcontractor (Harmon Construction) completed the Schiedler Glass drive approach and continued prep/placement sidewalks sections the Phase III/IV/V portion of the project. The Milestone crew also placed remaining turn-outs at bio-swale areas and continued grading/backfill behind the curb and around sidewalks / drive approaches in Phase III.
Thurs. 11-12	Milestone continued subgrade preparation for sidewalks/curb ramps and drive approaches and subcontractor, Harmon Construction continued prep and/placement of these items in the Phase II/III portion of the project. The Milestone crew also continued grading behind the curb and around sidewalks / drive approaches in Phase III. Additionally, Milestone's landscaping subcontractor (CA Fulkerson) began installation of plantings in all phases of the project. Conducted Site Walk # 13.
Fri. 11-13	Milestone continued subgrade preparation for remaining drive approaches, walks and curb ramps and Harmon continued placing Phase III/IV/V sidewalk. The Milestone crew also continued grading behind the curb and around sidewalks / drive approaches in Phase III/IV. Milestone's subcontractor (Site-Tech) was on site removing trees/stumps at Ross St. and Hughes St.
Look Ahead for the week of 11-14 thru 11-20	Weather permitting, Milestone is scheduled to place HMA surface in the final phase of the project from Cherry St. to State St. (including the Oak St. extension) and the Suverkrup parking area on the west end of the project beginning Tuesday 11/17. Harmon crews will continue placing the remaining lead-in sidewalk sections and misc. items in all phases of the project.

