



INDIANA AVE. RECONSTRUCTION
WEEKLY REPORT of CONSTRUCTION ACTIVITIES

FOR WEEK ENDING: November 20, 2015

REPORT NO.: 46

PROJECT: R-29424 Indiana Ave. Reconstruction

NOTICE TO PROCEED DATE: Oct. 31, 2014

INTERMEDIATE COMPLETION DATE: Nov. 16, 2015

FINAL COMPLETION DATE: May 11, 2016

DAY & DATE	WORK IN PROGRESS
Sat. / Sun. 11-14 / 11-15	No on site work activity.
Mon. 11-16	Milestone continued fine grading around walks and drives as well as subgrade preparation for the remaining sidewalks/curb ramps, and drive approaches. Their subcontractor (Harmon Construction) continued placed the last approach in Phase III. Intermediate Completion Date: Successfully achieved.
Tues. 11-17	No on site work activity – Rained out.
Wed. 11-18	No on site work activity – Rained out.
Thurs. 11-19	Milestone crews placed HMA surface from Cherry St. to State St. (including the new Oak St. extension). They also continued subgrade preparation for few remaining sidewalk sections and curb ramps and Harmon Construction continued placing sidewalk sections along State St. The Milestone crew also continued grading behind the curb and prepping grade for the remaining lead-in walks in all phases of the project. Additionally, C.A Fulkerson completed placing hardwood mulch in the remaining bio-swale planting beds.
Fri. 11-20	Milestone completed placement of the HMA base course in the Suverkrup parking lot as well as repair of damaged area Ross St. and the HMA for approaches at Cleveland St., Cherry St. and Mapleton St. The Milestone crew also continued subgrade prep for walks and grading behind the curb in the Phase III/IV/V portion of the project. Subcontractor Harmon Construction continued placing sidewalk along State St.
Look Ahead for the week of 11-21 thru 11-27	Milestone is scheduled to complete the remaining HMA approach work in Phase III as well as the HMA intermediate and surface courses for the Suverkrup parking area on the west end of the project. Milestone will also continue misc. clean-up and will complete grade prep for any remaining sidewalk sections. Harmon crews will continue placing the remaining lead-in sidewalk sections and misc. items in all phases of the project.