



INDIANA AVE. RECONSTRUCTION
WEEKLY REPORT of CONSTRUCTION ACTIVITIES

FOR WEEK ENDING: November 27, 2015

REPORT NO.: 47

PROJECT: R-29424 Indiana Ave. Reconstruction

NOTICE TO PROCEED DATE: Oct. 31, 2014

INTERMEDIATE COMPLETION DATE: Nov. 16, 2015

FINAL COMPLETION DATE: May 11, 2016

DAY & DATE	WORK IN PROGRESS
Sat. / Sun. 11-21 / 11-22	No on site work activity.
Mon. 11-23	The Milestone paving crew complete the HMA approach work at Mapleton St. as well as the HMA for the Suverkrup property parking area. Milestone's regular crew continued fine grading around walks and drives as well as subgrade preparation for the remaining sidewalks and the drive approach along State St. Their subcontractor (Harmon Construction) continued placing the remaining sidewalk sections in Phase III.
Tues. 11-24	Milestone continued subgrade preparation for the remaining sidewalk sections and the final drive approach along State St. Their subcontractor (Harmon Construction) continued forming/placing these walk and drive approach sections. Milestone also continued fine grading and general project clean-up.
Wed. 11-25	Milestone continued subgrade preparation for the remaining lead-in sidewalks and their subcontractor (Harmon Construction) continued forming/placing these lead-in walk sections in the Phase II/III section of the project. The Milestone crew also continued fine grading and general project clean-up.
Thurs. 11-26	No on site work activity – Thanksgiving Holiday
Fri. 11-27	No on site work activity – Thanksgiving Holiday
Look Ahead for the week of 11-28 thru 12-4	Milestone and their subcontractor Harmon are scheduled to complete the remaining concrete work on the project. Milestone will also continue misc. clean-up and will complete fine grading in preparation for placement of seed/mulch over the remaining portion of Phase II and all areas in Phase III/IV/V. The Milestone crew will also begin the retaining wall work at the Cherry St. intersection as well as the installation of the added approach at the property on the SW corner of this intersection. Subcontractor Gridlock is also scheduled to place temporary striping from Cherry St. to State St.