



**INDIANA AVE. RECONSTRUCTION**  
**WEEKLY REPORT of CONSTRUCTION ACTIVITIES**

FOR WEEK ENDING: December 4, 2015

REPORT NO.: 48

PROJECT: R-29424 Indiana Ave. Reconstruction

NOTICE TO PROCEED DATE: Oct. 31, 2014

INTERMEDIATE COMPLETION DATE: Nov. 16, 2015

FINAL COMPLETION DATE: April 11, 2016

DAY & DATE	WORK IN PROGRESS
Sat. / Sun. 11-28 / 11-29	No on site work activity.
Mon. 11-30	The Milestone crew began installation of the new retaining wall at the Cherry St. intersection. They also continued fine grading around walks and drives as well as subgrade preparation for the remaining lead-in sidewalks. Milestone's concrete subcontractor (Harmon Construction) continued placing the remaining lead-in walks and/or steps.
Tues. 12-1	Milestone continued installation of the new retaining wall as well as subgrade preparation for the remaining lead-in walk sections and the final drive approach. Their subcontractor (Harmon Construction) continued forming/placing the remaining lead-in walks / steps. Milestone also continued fine grading and general project clean-up.
Wed. 12-2	Milestone continued installation of the new retaining wall at Cherry St. as well as subgrade preparation for the remaining drive approach. Subcontractor (Harmon Construction) formed / placed the last concrete drive approach on the project. The Milestone crew also continued fine grading and general project clean-up. Landscaping subcontractor C.A. Fulkerson placed seed / mulch on the remaining unseeded sections of the project from Cherry St. to State St.
Thurs. 12-3	Milestone continued installation of the new retaining wall at Cherry St. as well as subgrade preparation for the remaining lead-in walks. Subcontractor (Harmon Construction) formed / placed the last section of concrete at the corner of the Scheidler Glass parking area and continued placing remaining lead-in walks/steps. The Milestone crew also continued fine grading and general project clean-up. Conducted Progress Mtg. # 25
Fri. 12-4	Milestone continued installation of the new retaining wall as well as subgrade preparation for the remaining lead-in walks. Subcontractor (Harmon Construction) continued to form / place lead-in walks with steps. They also completed the replacement of the two remaining curb ramps at Marr Rd. The Milestone crew also continued with their general project clean-up effort.
Look Ahead for the week of 12-5 thru 12-11	Milestone is scheduled to complete the new retaining wall work at Cherry St. and subcontractor Harmon will complete all remaining concrete work on the project. Milestones crews will also be adjusting manhole castings to grade and continuing misc. clean-up and removal of all barricades / barrels.

