



**INDIANA AVE. RECONSTRUCTION**  
**WEEKLY REPORT of CONSTRUCTION ACTIVITIES**

FOR WEEK ENDING: February 6, 2015

REPORT NO.: 5

PROJECT: R-29424 Indiana Ave. Reconstruction

NOTICE TO PROCEED DATE: Oct. 31, 2014

DAY & DATE	WORK IN PROGRESS
Sat. / Sun. 1-31 / 2-1	No work activity.
Mon. 2-2	No work activity
Tues. 2-3	The Contractor continued installation of the Phase IA storm piping. They placed 98' of the 72" corrugated metal pipe.
Wed. 2-4	The Contractor continued installation of the new storm piping and structures, placing an additional 98' of the corrugated metal storm piping.
Thurs. 2-5	The Contractor continued the installation of new storm piping and they placed an additional 28'. Note: Due to the wind chill / extreme cold the Contractor only worked ½ day. Conducted Progress Mtg. # 4.
Fri. 2-6	Milestone 2015 company meeting for field personnel therefore there was no on-site work activity. To date the Contractor has installed approx. 1130' of 72" storm piping and four manhole structures.
Look Ahead for the week of 2-7 thru 2-13	The Contractor will continue with the installation of the Phase IA storm piping and structures through the park area. Crews will be crossing over the access drive to the eastern-most parking area as well as the parking area on the south side of Indiana Ave. Access will be maintained to these areas but due to these crossings, travel in the park area may be reduced to a single lane and/or temporarily restricted by construction activity.