



INDIANA AVE. RECONSTRUCTION
WEEKLY REPORT of CONSTRUCTION ACTIVITIES

FOR WEEK ENDING: February 13, 2015

REPORT NO.: 6

PROJECT: R-29424 Indiana Ave. Reconstruction

NOTICE TO PROCEED DATE: Oct. 31, 2014

DAY & DATE	WORK IN PROGRESS
Sat. / Sun. 2-7 / 2-8	No work activity.
Mon. 2-9	The Contractor continued installation of the Phase IA storm piping. They placed 84' of the 72" corrugated metal pipe.
Tues. 2-10	The Contractor continued installation of the Phase IA storm piping across the access road to the east parking lot in Clifty Park. They placed 56' of the large diameter storm piping.
Wed. 2-11	The Contractor continued installation of the new storm piping and structures. They completed the access road crossing and the installation of Str. 618. They also placed an additional 28' of the corrugated metal storm piping.
Thurs. 2-12	No on-site work activity due to extreme cold conditions.
Fri. 2-13	The Contractor continued installation of the new storm piping and structures. They placed an additional 84' of the corrugated metal storm piping. To date the Contractor has installed approx. 1,410' of 72" storm piping and five manhole structures. Conducted Progress Mtg. # 5.
Look Ahead for the week of 2-14 thru 2-10	The Contractor will continue with the installation of the Phase IA storm piping and structures through the park area. Crews will be crossing over the drives to the parking area on the south side of Indiana Ave. Access will be maintained to these areas but due to these crossings, travel in the park area may be reduced to a single lane and/or temporarily restricted by construction activity.