



INDIANA AVE. RECONSTRUCTION
WEEKLY REPORT of CONSTRUCTION ACTIVITIES

FOR WEEK ENDING: February 20, 2015

REPORT NO.: 7

PROJECT: R-29424 Indiana Ave. Reconstruction

NOTICE TO PROCEED DATE: Oct. 31, 2014

DAY & DATE	WORK IN PROGRESS
Sat. / Sun. 2-14 / 2-15	No work activity.
Mon. 2-16	No on-site work activity due to extreme cold conditions.
Tues. 2-17	No on-site work activity due to extreme cold conditions.
Wed. 2-18	No on-site work activity due to extreme cold conditions.
Thurs. 2-19	No on-site work activity due to extreme cold conditions.
Fri. 2-20	No on-site work activity due to extreme cold conditions To date the Contractor has installed approx. 1410' of 72" storm piping and five manhole structures.
Look Ahead for the week of 2-21 thru 2-27	The Contractor will continue with the installation of the Phase 1A storm piping and structures through the park area. Crews will be crossing over the drives to the parking area on the south side of Indiana Ave. Access will be maintained to these areas but due to these crossings, travel in the park area may be reduced to a single lane and/or temporarily restricted by construction activity.